BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Improvements of Roads, drains & Other Maintenance in Manjunatha Nagara & Surrounding area in ward No 14, Bagalagunte, T.Dasarahalli sub division*
2	Estimated cost and Technical Sanction NO and Date	Rs.100.00 Lakhs, T.S No.01/22-23, Dt.28.04.2022
3	Amount of Tender	9275167.23
4	Job Code No	014-21-000011
5	Name & Address of the contractor	Narayanappa Venkata Reddy
6	Aggrement No & Date	EE/DD/AGR/76/21-22, Dt.31.12.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/76/21-22, Dt.31.12.2021
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	01.04.2022
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	01.04.2022
13	Due date of completion of the work	06.05.2022
14	Actul Date of completion of the work	31.03.2022
15	Progress achieved during first extension	–
16	Time extension period applied for	01.04.2022 to 06.05.2022
17	No of Days	36 Days
18	Time Extension Recommended	Yes

Scanned with CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	
20	The balance work to be executed	
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	
24	Weather Reply received action taken on the contractor	
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Improvements of Roads, drains & Other Maintenance in Manjunatha Nagara & Surrounding area in ward No 14, Bagalagunte, T.Dasarahalli sub division
2	Sanction Estimate Cost Rs.in Lakhs	100.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	9275167.23
4	Time Given to complete the tender work in Days From-To	31.12.2021 to 31.03.2022
5	Progress achieved during the given tender period Rs.in Lakhs	
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	
7	EOT Required to complete the balance work in Days, From-To	36 Days 01.04.2022 to 06.05.2022
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	

Note : To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

Scanned with CamScanner